

**STATE OF CONNECTICUT
DEPARTMENT OF TRANSPORTATION**



**PROJECT MEMORANDUM FOR
ENGINEERING - NO PPI**

DATE: 2/14/2019

To: Patricia A. Hustus
Capital Services Division
Bureau of Finance & Administration

MOD # RPM

From: J. Trio for Priti Bhardwaj
FD Project ID:
PE or PL Project ID:
RW Project ID:
CN Project ID: DOT00940261CN

Please Review Project Information and Estimate for Approval:

Project Description (short): 29 (30 Characters)	Rehab Br #03819 NB - Phase 1B
Project Description (long): 250 (254 Characters)	Phase 1B of rehabilitation for Bridge #03819 NB (Gold Star Memorial Bridge) carrying I-95 over Thames River and local roads in New London/Groton. This is a breakout of project 94-235 to address structural steel strengthening of the west girder spans.

Justification: 986 (1333 Characters)	A major rehabilitation of the Gold Star Memorial Bridge #03819 NB is needed (Bridge #02514 A/B for I-95 SB is being addressed separately under project 94-252). All work for Bridge #03819 was originally planned to be constructed under project 94-235. However, it was subsequently decided to address this bridge in three phases under 3 separate construction contracts. This breakout project is for Phase 1B, and will include the replacement or sister-girder augmentation of the existing 2-girder support system on the west spans and will complete the superstructure strengthening started in Phase 1A, to bring this bridge to current permit load standards. Phase 1A (Project 94-256), which will precede Phase 1B, will strengthen the deck- truss approach spans and accomplish substructure repairs. Phase 2 (Project 94-235), which will begin after Phase 1B is complete, will include replacement of the bridge deck, replace sign supports and accomplish minor painting of steel elements.
Project Manager: Priti Bhardwaj	
Project Engineer: Francisco Fadul	

Scope Code: BP 1 BP 1 - Major Bridge Rehab/Replacement

Requested Schedule (Proj. Manager):		Assigned Schedule (Capital Planning):	
☒ State ADV	N/A - under 94-235	PE(PD) Start	PE Auth
☐ Town ADV	N/A - under 94-235	Design Approval/FD/RW	FD/RW Auth
	1/13/2021	FDP	FDP
	2/24/2021	DCD	DCD
	3/24/2021	ADV	ADV

Estimates by Activity (Minor Phase):

Total EST in Core-CT	Estimate in Core-CT for RPM/MOD #	EST Amount Requested	Activity	Activity	Total EST in Core-CT	Estimate in Core-CT for RPM / MOD#	EST Amount Requested
\$0	\$0	\$0	PE	CT	\$0	\$0	\$48,000,000
\$0	\$0	\$0	NF	CG	\$0	\$0	\$0
				IN	\$0	\$0	\$0
\$0	\$0	\$0		NI	\$0	\$0	\$0
				NF	\$0	\$0	\$0
				UT	\$0	\$0	\$0
				RF	\$0	\$0	\$0
				SF	\$0	\$0	\$0
				TF	\$0	\$0	\$0
				CM	\$0	\$0	\$0
\$0	\$0	\$0			\$0	\$0	\$48,000,000

Preceding MOD #		Current MOD #	RPM	Total EST Amount in Core-CT for All Phases	\$0
Preceding MOD Amt	\$0	Current MOD Amt	\$0		

Submitted by: (sign & date)	Approved by: (sign & date)
Principal Engineer (Print Name)	Engineering Administrator - Scott A. Hill
Division Chief (Print Name)	Capital Planning - Darren E. Meyers

